TIME AND MATERIAL INVOICE

Ash Mechanical, LLC
PO Box 3643
Sparks, NV 89432
Cell: 775-742-6062
NV License#: 77189

Invoice Number: 1237

Date: 9/18/2017
Terms: Net 30

Job: LOCINVAR BOILER - NO HEAT

Billed Customer: KATHY ARRIAGA

Mailing Address: 180 WELLINGTON WAY RENO NEVADA 89506

Phone# Home: Work: Cell:

MATERIAL:

Quantity	Description	Each	Extended
1	110 X 24 VOLT TRANSFORMER WITH CIRCUIT BREAKER		52.80
1	TACO 007BF5J CIRCULATOR PUMP		294.44
MIS.	ELECTRICAL & HARDWARE		28.00
1	18" GAS FLEX WITH VALVE		46.80
Subtotal			422.04
Labor	12 HOURS @85.00		1,020.00
TOTAL			$1,442.04

Description of Work:

* FOUND TRANSFORMER SHORTED - REPAIR ELECTRICAL SHORT - REPLACED TRANSFORMER.
* FOUND BOILER CIRCULATOR PUMP BAD AND REPLACED.
* REPLACED GAS FLEX AND VALVE - MANOMETER HOUSE GAS SERVICE - TEST OK.
* INSTALL ELECTRONIC ZONE CONTROL PANEL.
* TEST ALL ZONE CIRCULATOR PUMPS AND ZONE THERMOSTATS - ALL OK.
* FIRE AND TEST BOILER FOR GOOD OPERATION - OK.
* TEST BOILER SAFETY CONTROLS - OK.
* SERVICE COMPLETE.

TIME AND MATERIAL INVOICE

Ash Mechanical, LLC
PO Box 3643
Sparks, NV 89432
Cell: 775-742-6062
NV License#: 77189

Invoice Number: 1409

Date: 4/6/2018
Terms: Net 30

Job: LOCINVAR BOILER - RESUPPORT PLUMBING

Billed Customer: KATHY ARRIAGA

Mailing Address: 180 WELLINGTON WAY RENO NEVADA 89506

Phone# Home: Work: Cell:

MATERIAL:

Quantity	Description	Each	Extended
4	3/8" SAMY LAG SCREWS	3.50	14.00
4	1/2" CRUSH PIPE CLAMPS	2.62	10.48
5'	THIN UNISTRUT	2.75	11.00
MIS.	HARDWARE		4.00
Subtotal			39.48
Labor	2.5 HOURS @85.00		212.50
TOTAL			$251.98

Pd 4-18-18

Description of Work:
* RESUPPORTED BOILER PLUMBING.
* CHECKED BOILER SYSTEM FOR GOOD OPERATION - OK.
* SERVICE COMPLETE.